



# Meeting #26

Bonnette Page and Stone Corp.  
91 Bisson Avenue  
Laconia, New Hampshire 03246  
Phone: 603-524-3411  
Fax: 603-524-4641

Project: 733 - Auburn Village School  
11 Eaton Hill Road  
Auburn, New Hampshire 03032

## AVS Construction Meeting Minutes

**MEETING DATE:** 05/16/2019 **MEETING TIME:** 9:00 AM - 12:00 PM Eastern Time (US & Canada)

**MEETING LOCATION:** Auburn Town Hall Conference Room

**OVERVIEW:**

**NOTES:**

**ATTACHMENTS:**

**ATTENDEES:**

Name	Company	Phone Number	Email	Attendance
Jim Saulnier	Auburn Fire Department	Tel: (603) 483-8141	fireinspector@auburnnhfire.org	Absent
Mike Williams	Auburn Fire Department	Tel: (603) 483-8141	mwilliams@auburnnhfire.org	Absent
Larry Brown	Bonnette, Page & Stone Corp	Tel: (603) 455-7568	lbrown@bpsnh.com	Present
David Geddes	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	dgeddes@bpsnh.com	Absent
Keith McBey	Bonnette, Page & Stone Corp	Tel: 603-524-3411 ext. 16	kmcbey@bpsnh.com	For Distribution Only
Barrett Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	bsalta@bpsnh.com	Present
Barrett Ryan Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	brsalta@bpsnh.com	Absent
Marc Jobin	Jobin Construction Consultants, LLC	Tel: (603) 486-6400	mjobin@comcast.net	Present
John Penney	John F Pennry Consulting Services	Tel: (802) 875-2010	john@jfpcs.com	For Distribution Only
Janice Baker	SAU15 - Auburn, Candia, Hooksett	Tel:	jbaker@sau15.net	Present
Dr. Lori Collins	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	lcollins@sau15.net	Absent
Scott Dube	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	scott.dube@sau15.net	Present
Karen Lessard	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731 ext. 11	klessard@sau15.net	Present
Dr. Phil Littlefield	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	plittlefield@sau15.net	Absent

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

Robert Strobel	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	rstrobel@sau15.net	Absent
Alan Villeneuve	SAU15 - Auburn, Candia, Hooksett	Tel:	alanv@sau15.net	Absent
Robert Carter	The H.L. Turner Group Inc.	Tel: (603) 228-1122	rcarter@hlturner.com	For Distribution Only
Bill Hickey	The H.L. Turner Group Inc.	Tel: (603) 228-1122	bhickey@hlturner.com	For Distribution Only
Doug Proctor	The H.L. Turner Group Inc.	Tel: (603) 228-1122	dproctor@hlturner.com	Present
Carrie Rouleau-Cote	Town of Auburn	Tel:	bldginsp@townofauburnnh.com	Absent

Building Design						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
1.2	1	Fire Department Access to rear of building	Alan Villeneuve (SAU15 - Auburn, Candia, Hooksett)			On Hold
<p><b>Description:</b> JS would like the following questions clarified</p> <ul style="list-style-type: none"> <li>The fire department wants clarification and a review of access to the rear of the school</li> </ul>						
<p><b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> AV will discuss timing for the access road and coordinate with MWW and the AFD</p>						
1.7	21	Walk in Refrigerator/Freezer	Alan Villeneuve (SAU15 - Auburn, Candia, Hooksett)			Open
<p><b>Description:</b> Purchase New Walk in Refrigerator/Freezer</p>						
<p><b>Official Documented Meeting Minutes:</b> PCCO for Rays refrigeration needs to be written to the owner current amount \$20,662.46</p>						
<p><b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> (None)</p>						
1.8	24	Lab Casework Sample				Open
<p><b>Description:</b> BPS to get Lab Casework Sample for Review</p>						
<p><b>Official Documented Meeting Minutes:</b> AV would like to have a full-size door sample BPS to provide</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

<p><b>Previous Meeting Minutes:</b>  <b>04/25/2019:</b>          AV would like to have a full-size door sample          BPS to provide</p>						
1.9	24	Cistern for Sprinkler System				Open
<p><b>Description:</b>          The Fire Marshal's office has determined that the existing condition for water storage capacity need to be addressed, three options outlined are</p> <ol style="list-style-type: none"> <li>1. Request a variance</li> <li>2. Provide a solution and a time line for implementation</li> <li>3. Implement a solution into the current project</li> </ol>						
<p><b>Previous Meeting Minutes:</b>  <b>04/25/2019:</b>          DP will pursue a solution based on new interior plastic storage tanks</p>						

## Budget

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status														
2.1	25	ASI #020 - Corridor 193				Open														
<p><b>Description:</b>          Corridor 193 (5 classrooms) - finish options</p>																				
<p><b>Official Documented Meeting Minutes:</b>          ASI #020 Was approved as follows</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 80%;">Walls to be painted no panels no scuff-X</td> <td style="text-align: right;">(\$25,535.00)</td> </tr> <tr> <td>Corridor 192 door frames to be replaced and new wall finishes</td> <td style="text-align: right;">\$31,483.00</td> </tr> <tr> <td>Move Wall room 124 (BPS to Demo)</td> <td style="text-align: right;">\$4,342.00</td> </tr> <tr> <td>Remove office 243 (BPS to Demo)</td> <td style="text-align: right;">\$796.00</td> </tr> <tr> <td>Delete drywall Ceilings 102 and 109\</td> <td style="text-align: right;">(\$3,116.00)</td> </tr> <tr> <td>Add Shelves Cafeteria Closet</td> <td style="text-align: right;"><u>\$974.00</u></td> </tr> <tr> <td style="text-align: center;">Total PCCO to Owner</td> <td style="text-align: right;">\$8,944.00</td> </tr> </table>							Walls to be painted no panels no scuff-X	(\$25,535.00)	Corridor 192 door frames to be replaced and new wall finishes	\$31,483.00	Move Wall room 124 (BPS to Demo)	\$4,342.00	Remove office 243 (BPS to Demo)	\$796.00	Delete drywall Ceilings 102 and 109\	(\$3,116.00)	Add Shelves Cafeteria Closet	<u>\$974.00</u>	Total PCCO to Owner	\$8,944.00
Walls to be painted no panels no scuff-X	(\$25,535.00)																			
Corridor 192 door frames to be replaced and new wall finishes	\$31,483.00																			
Move Wall room 124 (BPS to Demo)	\$4,342.00																			
Remove office 243 (BPS to Demo)	\$796.00																			
Delete drywall Ceilings 102 and 109\	(\$3,116.00)																			
Add Shelves Cafeteria Closet	<u>\$974.00</u>																			
Total PCCO to Owner	\$8,944.00																			
<p><b>Previous Meeting Minutes:</b>  <b>04/25/2019:</b>          BS needs to clean up the ASI #20 options mess he created so the owner can select options</p> <p>It was determined throughout the project P/Lam panels will not be used and Scuff-X paint will be applied to the corridors</p>																				
2.2	26	Additional Drainage from AOT Permit				Open														
<p><b>Description:</b>          This additional work is a requirement to meet the AOT permit. This item needs to be released no later than May 23rd to meet schedule</p>																				
<p><b>Official Documented Meeting Minutes:</b>          This item need approval no later than 5-23-19 to maintain the schedule</p> <p>Total Proposed Change \$115,234.54.00</p>																				

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

Coordination						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
3.1	1	Archaeologist Report				On Hold
<b>Description:</b> An Archaeologist will be required to investigate the new proposed baseball field location						
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> Timing for this will be at which time it is determined that monies are available for the construction of a baseball field						
3.3	2	School Coordination				Open
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> (None)						
3.8	17	Room Numbers	Doug Proctor (The H.L. Turner Group Inc.)			Closed
<b>Description:</b> LC and SD to mark up drawing with proposed room numbers						
<b>Official Documented Meeting Minutes:</b> This change will not be accepted						
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> Changing of room numbers have a cost of \$5,965.00 to rebuild the DXR controller database and update DDS control drawings						
3.9	20	Comissioning				Open
<b>Description:</b> Commissioning Procedures and Schedule						
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> (None)						
3.10	22	Soft Cost - FF&E				Open
<b>Description:</b> Review of Soft Cost budget and FF&E						
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> (None)						
3.11	24	Irrigation Pump				Open
<b>Description:</b> Conduit form Mechanical room to wellhead is needed for future irrigation pump						
<b>Official Documented Meeting Minutes:</b> BPS to have a 2" conduit installed from the mechanical room to the wellhead to provide power for a future irrigation pump						
<b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> BPS to have a 2" conduit installed from the mechanical room to the wellhead to provide power for a future irrigation pump						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

--	--

Design Meetings						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
4.2	6	Exterior Projects for Community				On Hold
<p><b>Description:</b> JB would like to define exterior projects that might have an opportunity to involve the community or the children of the school district. Spring 2019 Discussion</p>						
<p><b>Official Documented Meeting Minutes:</b> BPS to determine the scope of the planter beds in the contract  Civil drawings Note #4 states  Planting beds contractor is to provide 9" of loam (beds are 20' x 35' spaced 7' apart) Raised planter beds are not in contract</p>						
<p><b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> BPS to determine the scope of the planter beds in the contract  Civil drawings Note #4 states  Planting beds contractor is to provide 9" of loam (beds are 20' x 35' spaced 7' apart) Raised planter beds are not in contract</p>						
4.6	14	Classroom #124	Doug Proctor (The H.L. Turner Group Inc.)			Open
<p><b>Description:</b> Lori asked what the square footage will be Room #124 DP to provide</p>						
<p><b>Official Documented Meeting Minutes:</b> <b>DP to issue SK for relocated ductwork</b>  <b>Existing ERV's to be salvaged to the owner</b></p>						
<p><b>Previous Meeting Minutes:</b> <b>04/25/2019:</b> Existing equipment will not be reused  <b>DP to issue SK for relocated ductwork</b>  <b>Existing ERV's to be salvaged to the owner</b></p>						

Schedule						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
5.1	25	Next Construction Meeting				Open
<p><b>Description:</b> The next construction meeting will be Thursday May 30, 2019 9:00 AM</p>						
<p><b>Previous Meeting Minutes:</b> <b>04/25/2019: (None)</b></p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.  
Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

## Punch List

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
----	----------------	-------	------------	----------	----------	--------

## Alternates

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
7.1	1	Alternates				Open

### Description:

#### Project Alternates

ALT #	ITEM	COST ESTIMATE (only enter \$\$ in this column)	COMMENTS	PRIORITY	In CIP	DATE DECISION NEEDED BY	DECISION (only enter Approved or Rejected in this column)
1	Baseball Field	\$ 126,350.00	Move from where originally planned	Medium	No	5/1/2019	
2	Amphitheater	TBD	Currently budgeted for site work only. Outdoor learning area. Entire student body could fit.	Low	No	3/1/2019	
3	Parking Lot Seal/Striping	\$ 8,000.00		Low	Yes	6/1/2019	
4	Grass Pavers for Temporary Access Road	\$ 23,722.00		Low	No	6/1/2019	
5	Chimney Removal	TBD	Abandoned for years. Removal makes more room for science lab and mechanical areas.	Low	No	N/A	Approved
6	Gym Painting	\$ 21,327.00	Last done about 8 years ago	Low	Yes	7/1/2019	
7	Gym HVAC	\$ 206,198.00	Replacement	Low	Yes	2/1/2019	Rejected
8	Gym Ceiling Fans	\$ 10,000.00	Replacement	High	Yes	4/1/2019	Approved
9	Gym Basketball Goals	\$ 18,210.00	Get goals off floor and put on walls or ceilings	High	No	4/1/2019	Approved
10	Addressable Fire Alarm Devices	\$ 19,760.00	Sends auto notification sensor to panel for location of issue. Makes uniform with new/renovated areas.	Medium	Yes	3/1/2019	
11	Classroom Renovations	\$ 309,678.00	Make uniform with new/renovated areas. New walls, ceilings, insulation, duct work, heating. Estimate does not yet include renovation of hallway from front entrance to classroom wing or doors/hardware.	High	Yes	1/1/2019	Approved
12	Interior Hollow Metal Doors	TBD	Board decided on wood at 12/12/2018 mtg.	N/A	No	N/A	Rejected
13	Extra Data Cabling	\$400/room	Go from 4 to 6 drops	Low	No	N/A	
14	Kalwall Replacement	\$ 183,902.00		High	Yes	2/1/2019	Approved
15	Targeted Door/Hardware Replacement	TBD	Metal or wood doors. Match doors/hardware in old building with add/renovated. Doors include gym storage room	High		2/1/2019	Approved

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



# Meeting #26

			doors, doors entering gym from AD office, drop off/pick up entrance doors.					
16	Path/Grass Pavers side of Building	\$ 38,298.00	Allows for septic truck and access for emergency vehicles. Recommended by fire dept.	High		6/1/2019	Approved	
17	Gym Floor	\$ 18,718.00	Pulastic Refinish	High	No	3/1/2019		
18	Overhaul Media Center	TBD	Educational area. Need to clarify priority - high or medium.	High	No	4/1/2019		
19	Alternate #11 Corridor Upgrades	\$ 8,944.00		High	No	TBD	Approved	
20	Restroom Renovations - Cafeteria/Lobby	\$ 104,146.00		High	No	TBD		
21	Stairs Door Hold Opens			High	No	TBD	Approved	
22	Renew existing Gym (Pulastic) Floor	\$ 18,718.00		Medium	No	TBD		
	Total - all Alternates	\$ 1,115,971.00						
	Total - Approved Alternates	\$ 569,032.00						
	Total - Rejected Alternates	\$ 206,198.00						
	Total - Undecided Alternates	\$ 340,741.00						
<p><b>Previous Meeting Minutes:</b>  <b>04/25/2019: (None)</b></p>								

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.