



Meeting #33

Bonnette Page and Stone Corp.
91 Bisson Avenue
Laconia, New Hampshire 03246
Phone: 603-524-3411
Fax: 603-524-4641

Project: 733 - Auburn Village School
11 Eaton Hill Road
Auburn, New Hampshire 03032

AVS Construction Meeting Minutes

MEETING DATE: 07/11/2019 **MEETING TIME:** 9:00 AM - 12:00 PM Eastern Time (US & Canada)

MEETING LOCATION: Auburn Town Hall Conference Room

OVERVIEW:

NOTES:

ATTACHMENTS:

ATTENDEES:

Name	Company	Phone Number	Email	Attendance
Jim Saulnier	Auburn Fire Department	Tel: (603) 483-8141	fireinspector@auburnnhfire.org	Absent
Mike Williams	Auburn Fire Department	Tel: (603) 483-8141	mwilliams@auburnnhfire.org	Absent
Larry Brown	Bonnette, Page & Stone Corp	Tel: (603) 455-7568	lbrown@bpsnh.com	Present
David Geddes	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	dgeddes@bpsnh.com	Absent
Keith McBey	Bonnette, Page & Stone Corp	Tel: 603-524-3411 ext. 16	kmcbey@bpsnh.com	For Distribution Only
Barrett Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	bsalta@bpsnh.com	Present
Barrett Ryan Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	brsalta@bpsnh.com	Absent
Marc Jobin	Jobin Construction Consultants, LLC	Tel: (603) 486-6400	mjobin@comcast.net	Present
John Penney	John F Pennry Consulting Services	Tel: (802) 875-2010	john@jfpcs.com	For Distribution Only
Janice Baker	SAU15 - Auburn, Candia, Hooksett	Tel:	jbaker@sau15.net	Present
Dr. Lori Collins	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	lcollins@sau15.net	Absent
Scott Dube	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	scott.dube@sau15.net	Present
Karen Lessard	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731 ext. 11	klessard@sau15.net	For Distribution Only
Dr. Phil Littlefield	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	plittlefield@sau15.net	For Distribution Only

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

Amy Ransom	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	aransom@sau15.net	Present
William Rearick	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	wrearick@sau15.net	Present
Robert Strobel	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	rstrobel@sau15.net	Present
Alan Villeneuve	SAU15 - Auburn, Candia, Hooksett	Tel:	alanv@sau15.net	Present
Robert Carter	The H.L. Turner Group Inc.	Tel: (603) 228-1122	rcarter@hlturner.com	For Distribution Only
Bill Hickey	The H.L. Turner Group Inc.	Tel: (603) 228-1122	bhickey@hlturner.com	Absent
Doug Proctor	The H.L. Turner Group Inc.	Tel: (603) 228-1122	dproctor@hlturner.com	Present
Carrie Rouleau-Cote	Town of Auburn	Tel:	bldginsp@townofauburnnh.com	Absent

Building Design

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
1.2	1	Fire Department Access to rear of building 7 MWW	Alan Villeneuve (SAU15 - Auburn, Candia, Hooksett)			On Hold
<p>Description:</p> <ul style="list-style-type: none"> The fire department wants clarification and a review of access to the rear of the school 						
<p>Official Documented Meeting Minutes: The owner would like the Fire Department to respond that all items of concern have been addressed,.</p> <p>Pending Items of concern</p> <ul style="list-style-type: none"> Addressable fire alarm devices The rear of property access Sprinkler system upgrade to meet all current codes 						
<p>Previous Meeting Minutes: 06/27/2019: MWW to begin brush hogging the woods road next week</p>						
1.9	24	Cistern for Sprinkler System				Open
<p>Description: The Fire Marshal's office has determined that the existing condition for water storage capacity need to be addressed, three options outlined are</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

	<ol style="list-style-type: none"> 1. Request a variance 2. Provide a solution and a time line for implementation 3. Implement a solution into the current project
	Official Documented Meeting Minutes: SFC is reviewing options for interior water storage
	Previous Meeting Minutes: 06/27/2019: Other options will be reviewed at this time this work will not occur under this contract

Budget						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
2.2	26	Additional Drainage from AOT Permit				Open
	Description: This additional work is a requirement to meet the AOT permit. This item needs to be released no later than May 23rd to meet schedule					
	Official Documented Meeting Minutes: BPS waiting on a revised proposal from BH Construction for AOT drainage related changes					
	Previous Meeting Minutes: 06/27/2019: DES approved the revised calculations and it appears that only a grit separator will be required for the drainage system. DP will revise the civil drawings for DES approval and submit to BPS for pricing					

Coordination						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
3.1	1	Archaeologist Report				Open
	Description: An Archaeologist will be required to investigate the new proposed baseball field location					
	Official Documented Meeting Minutes: The owner has requested a Phase II proposal from the archaeologist. It is hopeful that a recommendation could be made to the State allowing the construction of the baseball field in September					
	Previous Meeting Minutes: 06/27/2019: The archaeologist has begun investigations, team is hopeful a report will be available fo our 7-11 meeting					
3.3	2	School Coordination				Open
	Previous Meeting Minutes: 06/27/2019: AV reminded BPS to address any changes to the front parking lot before they occur					

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

3.9	20	Comissioning				Open
<p>Description: Comissioning Procedures and Schedule</p>						
<p>Official Documented Meeting Minutes: Schedule for Equipment for Coordination</p> <p>These schedules will be pushed 2 weeks to allow Eversource time to place and energize the new transformer</p> <p>Equipment startup July 17th, System pump VFD startup (need Siemens to set up system pump VFD control as outlined in RFI #19 Rev. 1). July 18th , Boiler startup (need system pumps running and propane gas service). July 23rd , Domestic water heater start up (need domestic water well pumps and propane gas service). July 25th-26th, ERU-2 & 3 Startup (need propane gas service). August 8th , MAU-1 and EF-1 Startup (need propane gas service). August 14th-15th, ERU-6 & 8 Start up.</p>						
<p>Previous Meeting Minutes: 06/27/2019: Schedule for Equipment for Coordination</p> <p>Cote Riggers July 1st, set ERU-1,4 and 5 (remove old equipment) July 15th , set MAU-1 and EF-1</p> <p>Equipment startup July 17th, System pump VFD startup (need Siemens to set up system pump VFD control as outlined in RFI #19 Rev. 1). July 18th , Boiler startup (need system pumps running and propane gas service). July 23rd , Domestic water heater start up (need domestic water well pumps and propane gas service). July 25th-26th, ERU-2 & 3 Startup (need propane gas service). August 8th , MAU-1 and EF-1 Startup (need propane gas service). August 14th-15th, ERU-6 & 8 Start up.</p>						
3.10	22	Soft Cost - FF&E				Open
<p>Description: Review of Soft Cost budget and FF&E</p>						
<p>Official Documented Meeting Minutes: No changes in the FF&E budget reported this meeting</p>						
<p>Previous Meeting Minutes: 06/27/2019: Soft Cost budget was revised by Karen and reported to the team. Budget is in good shape</p>						
3.11	24	Irrigation Pump & Sod				Open
<p>Description: Conduit form Mechanical room to wellhead is needed for future irrigation pump</p>						
<p>Official Documented Meeting Minutes: BPS is hopeful for a second price for an irrigation system for next weeks meeting</p>						
<p>Previous Meeting Minutes: 06/27/2019: BPS had some preliminary numbers for sod and an irrigation pump (Kenyon Landscaping)</p> <p>BPS will reach out to other vendors for pricing</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

3.13	30	Backstop & Softball Field				Open
Description: Backstop relocation and Softball field location						
Official Documented Meeting Minutes: Softball Field location and grading along with backstop information will be included with the civil revision for the drainage system DP has posted this revision						
Previous Meeting Minutes: 06/27/2019: Softball Field location and grading along with backstop information will be included with the civil revision for the drainage system						
3.14	30	Sugar Maples				Closed
Description: Location coordination for Sugar Maple trees donated by eight grade class						
Official Documented Meeting Minutes: DP placed the 3 trees on the revised site drawing						
Previous Meeting Minutes: 06/27/2019: (None)						

Design Meetings						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
4.1	31	Water Supply for Cemetery				Open
Description: SD reminded the team that a water supply will be needed for the cemetery The existing water service will need to be brought to the building at the exterior Silcock East side of the addition						
Previous Meeting Minutes: 06/27/2019: (None)						

Schedule						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
5.1	25	Next Construction Meeting				Open
Description: The next construction meeting will be Thursday, July 25, 2019 9:00 AM						
Previous Meeting Minutes: 06/27/2019: (None)						

Punch List						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
 Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

Alternates

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
7.1	1	Alternates				Open

Description:

Project Alternates

ALT #	ITEM	COST ESTIMATE (only enter \$\$ in this column)	COMMENTS	PRIORITY	In CIP	DATE DECISION NEEDED BY	DECISION (only enter Approved or Rejected in this column)
1	Baseball Field	\$ 126,350.00	Move from where originally planned	Medium	No	5/1/2019	
3	Parking Lot Seal/Striping	\$ 8,000.00		Low	Yes	6/1/2019	
5	Chimney Removal	TBD	Abandoned for years. Removal makes more room for science lab and mechanical areas.	Low	No	N/A	Approved
8	Gym Ceiling Fans	48" \$1,480 Each 72" \$6,600 Each	Replacement	High	Yes		
9	Gym Basketball Goals	\$ 18,210.00	Get goals off floor and put on walls or ceilings	High	No	4/1/2019	Approved
10	Addressable Fire Alarm Devices	\$ 19,760.00	Sends auto notification sensor to panel for location of issue. Makes uniform with new/renovated areas.	Medium	Yes	3/1/2019	
11	Classroom Renovations	\$ 309,678.00	Make uniform with new/renovated areas. New walls, ceilings, insulation, duct work, heating. Estimate does not yet include renovation of hallway from front entrance to classroom wing or doors/hardware.	High	Yes	1/1/2019	Approved
14	Kalwall Replacement	\$ 183,902.00		High	Yes	2/1/2019	Approved
17	Gym Floor	\$ 18,718.00	Pulastic Refinish	High	No	3/1/2019	
18	Overhaul Media Center	TBD	Educational area. Need to clarify priority - high or medium.	High	No	4/1/2019	
19	Alternate #11 Corridor Upgrades	\$ 8,944.00		High	No	TBD	Approved
20	Restroom Renovations - Cafeteria/Lobby	\$ 104,146.00		High	No	TBD	Approved
21	Stairs Door Hold Opens			High	No	TBD	Approved
22	Irrigation & Sod	\$ 97,274.00	Plus Electrical and Pump House	High	No	TBD	
Total - all Alternates		\$ 894,982.00					
Total - Approved Alternates		\$ 624,880.00					
Total - Rejected Alternates		\$ -					

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #33

	Total - Undecided Alternates	\$ 270,102.00	
	Previous Meeting Minutes: 06/27/2019: (None)		

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.