



Meeting #48

Bonnette Page and Stone Corp.
91 Bisson Avenue
Laconia, New Hampshire 03246
Phone: 603-524-3411
Fax: 603-524-4641

Project: 733 - Auburn Village School
11 Eaton Hill Road
Auburn, New Hampshire 03032

AVS Construction Meeting Minutes

MEETING DATE: 10/24/2019 **MEETING TIME:** 9:00 AM - 12:00 PM Eastern Time (US & Canada)

MEETING LOCATION: Auburn Town Hall Conference Room

OVERVIEW:

NOTES:

ATTACHMENTS:

ATTENDEES:

Name	Company	Phone Number	Email	Attendance
Jim Saulnier	Auburn Fire Department	Tel: (603) 483-8141	fireinspector@auburnnhfire.org	Absent
Mike Williams	Auburn Fire Department	Tel: (603) 483-8141	mwilliams@auburnnhfire.org	Absent
Larry Brown	Bonnette, Page & Stone Corp	Tel: (603) 455-7568	lbrown@bpsnh.com	Present
David Geddes	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	dgeddes@bpsnh.com	Absent
Keith McBey	Bonnette, Page & Stone Corp	Tel: 603-524-3411 ext. 16	kmcbey@bpsnh.com	Present
Barrett Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	bsalta@bpsnh.com	Present
Barrett Ryan Salta	Bonnette, Page & Stone Corp	Tel: (603) 524-3411	brsalta@bpsnh.com	For Distribution Only
Marc Jobin	Jobin Construction Consultants, LLC	Tel: (603) 486-6400	mjobin@comcast.net	Present
John Penney	John F Pennry Consulting Services	Tel: (802) 875-2010	john@jfpcs.com	For Distribution Only
Janice Baker	SAU15 - Auburn, Candia, Hooksett	Tel:	jbaker@sau15.net	Absent
Dr. Lori Collins	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	lcollins@sau15.net	Present
Scott Dube	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 483-2769	scott.dube@sau15.net	Present
Amy Ransom	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	aransom@sau15.net	Absent
William Rearick	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	wrearick@sau15.net	Present

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #48

Robert Strobel	SAU15 - Auburn, Candia, Hooksett	Tel: (603) 622-3731	rstrobel@sau15.net	Present
Alan Villeneuve	SAU15 - Auburn, Candia, Hooksett	Tel:	alanv@sau15.net	Present
Robert Carter	The H.L. Turner Group Inc.	Tel: (603) 228-1122	rcarter@hlturner.com	For Distribution Only
Bill Hickey	The H.L. Turner Group Inc.	Tel: (603) 228-1122	bhickey@hlturner.com	Absent
Doug Proctor	The H.L. Turner Group Inc.	Tel: (603) 228-1122	dproctor@hlturner.com	Present
Carrie Rouleau-Cote	Town of Auburn	Tel:	bldginsp@townofauburnnh.com	For Distribution Only

Building Design

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
1.9	24	Cistern for Sprinkler System				Open
<p>Description: The Fire Marshal's office has determined that the existing condition for water storage capacity need to be addressed, three options outlined are</p> <ol style="list-style-type: none"> 1. Request a variance 2. Provide a solution and a time line for implementation 3. Implement a solution into the current project 						
<p>Official Documented Meeting Minutes: SFC is waiting on a code clarification from the NFPA</p>						
<p>Previous Meeting Minutes: 10/17/2019: SFC is waiting on a code clarification from the NFPA</p>						

Budget

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
----	----------------	-------	------------	----------	----------	--------

Coordination

No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
3.9	20	Comissioning				Open
<p>Description: Commissioning Procedures and Schedule</p>						
<p>Official Documented Meeting Minutes: Schedule final commissioning</p>						

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #48

	<p>Previous Meeting Minutes: 10/17/2019: Commissioning was completed, the report has been forwarded to NPI for review and corrections</p>					
3.17	44	Duct Smoke Remote Test Switches				Open
	<p>Description: BPS has been directed to install duct remote test switches for duct smokes that are not readily accessible with a ladder</p>					
	<p>Previous Meeting Minutes: 10/17/2019: (None)</p>					
3.18	46	Security Cost Breakout	Keith McBey (Bonnette, Page & Stone Corp), Barrett Salta (Bonnette, Page & Stone Corp)		High	Open
	<p>Description: Owner is in need of Security Cost breakdown, KM to address</p>					
	<p>Previous Meeting Minutes: 10/17/2019: KM will put together the breakout for the security reimbursement items</p>					

Design Meetings						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
4.6	38	Steps to the athletic fields				Open
	<p>Description: AV would like to investigate steps from the north end of the addition to the athletic field on the 3:1 slope</p>					
	<p>Official Documented Meeting Minutes: awaiting a revised proposal from Kenyon landscaping</p>					
	<p>Previous Meeting Minutes: 10/17/2019: awaiting a revised proposal from Kenyon landscaping</p>					

Schedule						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
5.1	25	Next Construction Meeting				Open
	<p>Description: The next construction meeting will be Thursday, November 7, 2019 9:00 AM</p>					
	<p>Previous Meeting Minutes: 10/17/2019: (None)</p>					

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
 Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.



Meeting #48

Punch List / Close Out						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status
6.4	43	Lobby 2x4 light pattern				Open
Description: The owner would like to review to lobby 2x4 lighting layout						
Previous Meeting Minutes: 10/17/2019: (None)						
6.6	43	Locker hole cover plates				Open
Description: Locker hole cover plates are missing form the lockers						
Previous Meeting Minutes: 10/17/2019: plates will be in this week						
6.7	43	HVAC controls for Phase I				Open
Description: The additional HVAC controls and front end need to be completed asap						
Previous Meeting Minutes: 10/17/2019: AV will lose all patience if the controls are not operating by 11-7-19 BPS ot have weekly meetings with NPI and Seimens						

Alternates						
No	Meeting Origin	Title	Assignment	Due Date	Priority	Status

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
 Please contact Bonnette Page and Stone Corp. if there are any discrepancies or questions with the content of these minutes.